

## PALAVAKKAM WSS

- Palavakkam is one among the 42 local bodies added in the expanded area of Chennai city. Palavakkam has an extent of 2.07square Km. falls in Divisions 185,192, Area XIV of Expanded Corporation of Chennai it consists of 227 streets. The total length of the road/streets for Palavakkam is 49.20 Km.



- The population to be benefited by implementation of Scheme are 31013, 54807and 96855 in the year 2014, year 2029 and year 2044 respectively at the rate of water demand 4.80 MLD, 8.49 MLD and 15.00 MLD for the above corresponding years.

- The scheme cost for “Providing Comprehensive Water supply scheme to Palavakkam” is Rs.2800 lakhs. The Government in its GO (MS) no 105 MAWS (MC.I) Department Dated 11.07.2013 has issued orders for the implementation of Chennai Mega City Development Mission. Technical sanction was awarded on 11.07.2013 for Rs.2800 Lakhs.

- **The Components of work**

1. Laying of DI Distribution mains of sizes ranging from 100mm to 450mm dia for a length of 49287 m.
2. Laying of conveying mains of 250 mm DI pipes for a length of 400 m.
3. Construction of UGT 1.00 LL and OHT 7.00 LL and pump house at Lakshman Nagar, Palavakkam.
4. Providing House Service Connections of 6080 nos.

➤ **Contract details**

The work was awarded to M/s Abhiram Infrha Projects Pvt. Ltd. on 05.03.2014 at a contract value of Rs. 2105.51 lakhs. The works commenced on 28.05.2014. The contract period is 24 months. Scheduled date of completion was 27.05.2016

➤ **Progress of work (as on 28.04.2017) :**

- |                                |              |
|--------------------------------|--------------|
| 1. Physical progress           | - 61.63%.    |
| 2. Financial progress          | - 39.07%.    |
| 3. Probable date of completion | - 30-09-2018 |