

## **KARAMBAKKAM WSS**

- Karambakkam is one among the 42 local bodies added in the expanded area of Chennai city. Karambakkam has an extent of 3.38 square Km. falls in Divisions 150, Area XI of Expanded Greater Chennai Corporation it consists of 225 streets. The total length of the road/streets for is 47.5 Km.



- The population to be benefited by implementation of Scheme are 26815, 45087 and 75812 in the year 2014, 2029 and 2044 respectively at the rate of water demand 4.20 MLD, 7.10 MLD and 11.80 MLD for the above corresponding years.
- 
- The scheme cost for “Providing Comprehensive Water supply scheme to Karambakkam is Rs 2056.00 lakhs. The Government in its GO (MS) no 94 MA&WS (MC.I) Department Dated 14.10.2012 has issued orders for the implementation of Chennai Mega City Development Mission. Technical sanction was accorded on 22.10.2012 for Rs 2056 Lakhs.
- 
- **The Components of work**
    1. Laying of DI Distribution mains of sizes ranging from 100mm to 500mm dia for a length of 47301 m.
    2. Laying of conveying mains of 500 mm DI pipes for a length of 100 m.
    - 3 Construction of UGT 5.00 LL and OHT 25.00 LL and pump house at Chettiyar Agaram Main Road.
    4. Providing House Service Connections of 4568 nos.

➤ **Contract details**

The work was awarded to M/s Shriram EPC limited. on 09.05.2013 at a contract value of Rs. 1716.38 lakhs. The works commenced on 12.08.2013. The contract period is 24 months. Scheduled date of completion is 11.08.2015

➤ **Progress of work (as on 30.05.2018) :**

- |                                |              |
|--------------------------------|--------------|
| 1. Physical progress           | - 94.71%.    |
| 2. Financial progress          | - 77.73%.    |
| 3. Probable date of completion | - 31-08-2018 |