

## **NOLAMBUR WSS**

- Nolambur is one among the 42 local bodies added in the expanded area of Chennai city. Nolambur has an extent of 2.56 square Km. falls in Divisions 143, Area XI of Expanded Greater Chennai Corporation it consists of 176 streets. The total length of the road/streets for is 37.93 Km.



- The population to be benefited by implementation of Scheme are 27190, 45718 and 76872 in the year 2014, 2029 and 2044 respectively at the rate of water demand 4.22 MLD, 7.09 MLD and 11.92 MLD for the above corresponding years.
- The scheme cost for “Providing Comprehensive Water supply scheme to Nolambur is Rs1800.00 lakhs. The Government in its GO (MS) no 94 MA&WS (MC.I) Department Dated 14.10.2012 has issued orders for the implementation of Chennai Mega City Development Mission. Technical sanction was accorded on 22.10.2012 for Rs 1800 Lakhs.
- **The Components of work**
  1. Laying of DI Distribution mains of sizes ranging from 100mm to 400mm dia for a length of 37929 m.
  2. Laying of conveying mains of 450 mm DI pipes for a length of 1200 m.
  3. Construction of OHT 18.00 LL and pump house at 4<sup>th</sup> main road phase I Nolambur .
  4. Providing House Service Connections of 2950 nos.

➤ **Contract details**

The work was awarded to M/s Shriram EPC limited. on 09.05.2013 at a contract value of Rs.1480 lakhs. The works commenced on 12.08.2013. The contract period is 24 months. Scheduled date of completion is 11.08.2015

➤ **Progress of work (as on 30.05.2018) :**

- |                                |              |
|--------------------------------|--------------|
| 1. Physical progress           | - 94.80%.    |
| 2. Financial progress          | - 77.03%.    |
| 3. Probable date of completion | - 30-09-2018 |