

PLUGGING OF SEWAGE OUTFALLS IN CHENNAI CITY WATER WAYS

- The Tamil Nadu Government has announced in the budget session for the year 2012-13 an amount of Rs. 300 crore has been sanctioned to prevent the entering of 337 nos. of sewage outlets in Chennai City Water Ways.
- On the basis of above, plugging of 179 nos. of sewage outfalls, an amount of Rs. 150 crore has been spent under Phase I. Remaining 158 nos. an amount of Rs. 163 crore has been spent in Phase 2 respective. Out of this, 32 nos. of sewage outfalls in Adyar Water Ways, the work has been carried out in Package 1

➤ **The Components of work**

1. Laying of CI sewage pumping main for a length of 8340 m.
2. Laying of Gravity main for a length of 31200 m.
3. Construction of Manholes 600 nos.
4. Construction of Road side Pumping station at Marrison 5th street.
5. Supply and Erection of Electrical & Mechanical works.

➤ **Contract details**

The work was awarded to M/s. Eco Protection Engineering Pvt.Ltd Consortium with Thiru.G.Shrirangharayan on 26.06.2015 for a contract value of Rs. 3380.49 lakh. The works commenced on 01.09.2015. The contract period is 15 months.

➤ **Progress of work (as on 30.05.2018) :**

- | | |
|--------------------------------|---------------|
| 1. Physical progress | - 98.70%. |
| 2. Financial progress | - 99.65%. |
| 3. Probable date of completion | - 30.08. 2018 |