

PROVIDING UNDERGROUND SEWERAGE SCHEME TO PUTHAGARAM AND KATHIRVEDU IN CHENNAI CITY

- Puthagaram and Kathirvedu are one among the 42 local bodies in the expanded Chennai city which falls in Greater Chennai Corporation Divisions 24, 25, 26 & 32 in Area III (Madhavaram) with an extent of 8.39 Sq.Km and 349 streets/roads at a total length of about 75.21 Km.



generation is projected as 9.37 MLD.

- The Sewerage scheme for this area has been designed for a period of 30 years from 2014-2044. The ultimate population to be served has been estimated at 71238. The ultimate quantity of Sewage

- The scheme cost for “Providing Underground Sewerage Scheme to Puthagaram and Kathirvedu” was sanctioned under Chennai Mega City Development Mission 2013-14 is Rs. 60.00 Crore.
- The Government has accorded G.O. (Ms) No.105, MA&WS (MC.I) Dept., dated 11.07.2013 for the implementation of Chennai Mega City Development Mission Fund. Technical sanction was accorded for Rs.66.00 Crore on 25.11.2013.
- The components of work
 - 1. Laying of sewer gravity main - 73,732 m
 - 2. Construction of Manholes - 2,698 nos
 - 3. Laying of pumping main - 6,080 m
 - 4. Providing House Service Connections - 10,000 nos
 - 5. Construction of Sewage Pumping Stations - 3 nos

➤ Contract details

The work has been awarded to M/s. NCCPL-M/s VRG Joint Venture at a contract value of Rs. 5195.20 Lakh on 15.07.2014 with contract period of 30 months. The work was commenced on 02.03.2015 and the scheduled date of completion is 01.09.2017. The work is under progress.

➤ Progress of work (as on 30.06.2017)

- | | |
|--------------------------------|--------------|
| 1. Physical progress | - 73.67% |
| 2. Financial progress | - 74.10% |
| 3. Probable date of completion | - 01.09.2017 |